

工事調査表-1 積算内訳書(低入札価格調査通知日の翌日から2日以内及び工事完了後しゅん工届提出時に提出)

積算内訳書

工事名	林業大学校電灯設備改修工事				入札時		工事完成時	
	工種	単位	予定価格	当初入札額	最終契約額	最終実績額	備考	
			金額(a)	金額(A)	金額(C)	金額(B)		
直接工事費	式		6,572,360	7,364,246	/	7,448,926		
共通仮設費	式		267,658	163,518	/	165,398		
純工事費	式		6,840,018	7,527,764	/	7,614,324		
現場管理費	式		2,374,490	1,384,124	/	1,400,040		
工事原価			9,214,508	8,911,888	/	9,014,364		
一般管理費等	式		1,455,492	768,112	/	788,636		
工事価格合計			10,670,000	9,680,000	9,680,000	9,803,000		
消費税			1,067,000	968,000	968,000	980,300		
工事費計			11,737,000	10,648,000	10,648,000	10,783,300		

工事調査表-2 工事費内訳書(低入札価格調査通知日の翌日から2日以内及び工事完了後しゅん工届提出時に提出)

工事費内訳書

工事名 林業大学校電灯設備改修工事

工種	入札時			当初入札額		最終契約額		最終実績額		(b)/(a)	(b)/(a)が0.95~1.05を外れる場合その理由を記入	
	数量	単位	金額	数量	単価(a)	金額(A)	金額(C)	数量	単価(b)			金額(B)
本館棟				1	3,809,116	3,809,116		1	3,809,116	3,809,116	1.00	
講堂棟				1	1,397,550	1,397,550		1	1,326,550	1,326,550	0.95	
実習・女子棟				1	1,296,930	1,296,930		1	1,296,930	1,296,930	1.00	
車庫・倉庫				1	151,310	151,310		1	151,310	151,310	1.00	
外灯				1	659,834	659,834		1	691,514	691,514	1.05	
発生根運搬処理				1	49,506	49,506		1	173,506	173,506	3.50	フスベスト処分費増の為
直接工事費					7,364,246	7,364,246			7,448,926	7,448,926	1.01	
共通仮設費					163,518	163,518			165,398	165,398	1.01	
純工事費					7,527,764	7,527,764			7,614,324	7,614,324	1.01	
現場管理費					1,384,124	1,384,124			1,400,040	1,400,040	1.01	
工事原価					8,911,888	8,911,888			9,014,364	9,014,364	1.01	
一般管理費等					768,112	768,112			788,636	788,636	1.03	
工事価格計					9,680,000	9,680,000			9,803,000	9,803,000	1.01	
消費税					968,000	968,000			980,300	980,300	1.01	
工事費計					10,648,000	10,648,000			10,783,300	10,783,300	1.01	



資材購入先一覧(主要資材)

工事名	林業大学校電灯設備改修工事													
	工種種別	品名規格	単位	入札時				工事完成時(実績)				備考 (市場単価を記入)		
				数量	単価	業者名	所在地	入札者との関係	数量	単価	業者名		所在地	入札者との関係
本館棟 電灯設備	照明器具SP-2-70LN	照明器具SP-2-70LN	個	2	20,700	桜田電気工業㈱	伊那市上新田23931	電気資材関係(40年)	2	25,900	桜田電気工業㈱	伊那市上新田23931	電気資材関係(40年)	
		照明器具SP-2-70LN	個	1	33,400	"	"	"	1	41,400	"	"	"	
		照明器具LRS20-4-65LN	個	6	17,800	"	"	"	6	30,500	"	"	"	
		照明器具LRS20-4-65LN	個	9	19,100	"	"	"	9	33,600	"	"	"	
		照明器具SS9-2-30LN	個	11	9,790	"	"	"	11	14,400	"	"	"	
		照明器具SS9-4-37LN	個	62	10,700	"	"	"	62	17,500	"	"	"	
		照明器具SP-4	個	12	26,000	"	"	"	12	39,100	"	"	"	
		照明器具SP-6	個	2	24,000	"	"	"	2	29,800	"	"	"	
		照明器具SP-9	個	8	14,000	"	"	"	8	20,300	"	"	"	
		照明器具LRS20-4-48LN	個	16	16,200	"	"	"	16	28,800	"	"	"	
		照明器具LRS20-4-65LN	個	6	17,800	"	"	"	6	30,500	"	"	"	
		照明器具LRS20-4-65LN	個	2	17,800	"	"	"	2	30,500	"	"	"	
		照明器具SS1-4-37LN	個	3	10,700	"	"	"	3	17,500	"	"	"	
		照明器具SS9-2-30LN	個	3	9,780	"	"	"	3	14,400	"	"	"	
		照明器具SP-1	個	2	12,800	"	"	"	2	19,800	"	"	"	
		照明器具SP-2	個	3	15,000	"	"	"	3	25,200	"	"	"	
		照明器具SP-3	個	2	51,600	"	"	"	2	66,000	"	"	"	
		照明器具SP-3	個	2	51,600	"	"	"	▲2	66,000	"	"	"	
		照明器具SP-5	個	1	17,500	"	"	"	1	26,500	"	"	"	
		照明器具SP-8	個	1	12,500	"	"	"	1	17,700	"	"	"	
照明器具SP-6	個	3	24,000	"	"	"	3	29,800	"	"	"			
照明器具SP-7	個	4	14,600	"	"	"	4	19,900	"	"	"			
照明器具SP-10	個	16	20,500	"	"	"	16	26,100	"	"	"			
照明器具K1-RS11-1	個	2	18,000	"	"	"	2	26,300	"	"	"			
照明器具K1-LRS11-3	個	2	33,800	"	"	"	2	42,900	"	"	"			
照明器具SS9-4-37LN	個	3	10,700	"	"	"	3	17,500	"	"	"			
照明器具SS9-4-65LN	個	4	13,800	"	"	"	4	20,800	"	"	"			
照明器具LS14-80LN	個	2	110,000	"	"	"	2	181,000	"	"	"			
照明器具LS14-80LN	個	2	23,100	"	"	"	2	28,400	"	"	"			
照明器具LRS20-4-65LN	個	1	20,700	"	"	"	1	25,900	"	"	"			
配線器具	式	1	76,870	"	"	"	1	105,070	"	"	"	"		
撤去	式	1	43,004	"	"	"	1	46,484	"	"	"	"		



工事調査表—6 従事者の確保計画(低入札価格調査通知日の翌日から2日以内およびしゅん工届提出時に提出)

工事名	職種	従事者の確保計画				林業大学校電灯設備改修工事			
		入札時		工事完成時		入札時		工事完成時	
工種	単価(A)	員数	下請け会社名との関係等	単価(B)	員数	下請け会社名との関係等	(B)/(A)	(B)/(A) < 1の場合 その理由を必ず記入 (* 下請けへのしわ寄せと判断された 場合は、工事成績が減点されます)	
本館棟 電灯設備	電工	28,288	27.56		28,288	27.56		1	
"	軽作業員	19,240	10.39		19,240	10.39		1	
講堂棟 電灯設備	電工	28,288	10.86		28,288	10.3		1	
"	軽作業員	19,240	4.56		19,240	4.00		1	
実習・女子寮 電灯設備	電工	28,288	3.92		28,288	3.92		1	
"	軽作業員	19,240	1.5		19,240	1.5		1	
車庫・倉庫 電灯設備	電灯	28,288	1.22		28,288	1.22		1	
"	軽作業員	19,240	0.66		19,240	0.66		1	
外灯 電灯設備	電灯	28,288	6.72		28,288	7.3		1	
"	軽作業員	19,240	1.56		19,240	3.2		1	







工事調査様式一2(黒字・赤字ともに記入、しゅん工届提出時に提出) 赤字の理由(赤字の場合)

最終実績額(B)(工事費計)←調査表1	10,783,300円
最終契約額(C)(工事費計)←調査表1	10,648,000円
落札率(A/a)←調査表1	90.72%
最終実績率(B/C)←調査表1	101.27%
合計額が、 $B/C > 1.0$ (赤字)の場合記入する	

赤字の理由	
アスベスト処分費増となったため	